



Ms. Susan Serrano, CTPM, CTCM  
Brazoria County Purchasing  
451 North Velasco St., Suite 100  
Angleton, TX 77515

Date 6/4/2025

RE: Change Order for Construction Engineering and Inspection and Material Testing Services for the Quintana Park Fishing Pier, RFSQ #24-04

Dear Ms. Serrano,

ING Garza, PLLC is providing a Change Order for Construction Engineering and Inspection and Material Testing to Brazoria County Purchasing Department for the above reference project.

Due to impacts from storms from 2024 there was an impact and additional scope required for the reconstruction of the ADA ramp for Construction Engineering and Material testing along with the Environmental Monitoring. In addition, there is an impact due to the additional time for completion of the project. Please see below our breakdown.

Terracon Material Testing –

- Original assumptions were Timber Piles at a rate of 8 piles per day
- Actual 2-4 timber piles per day due to equipment malfunction and weather conditions. **Estimated \$14,923.91**
- Additional work for ADA ramp destroyed during Hurricane Baryl - **Estimated \$7,312.50**

Terracon Environmental Monitoring

- Work preformed from March 17 to project hold - **\$1,961.96** (see attachment for additional information)

1. **Change Order Fee – See Attachment A – Not to exceed (time and material)**

	Cost
Construction Engineering and Inspection	\$ -
Material Testing	\$22,236.41
Environmental Monitoring	\$1,961.96
<b>Total Cost</b>	<b>\$ 24,198.37</b>

See attachment A for breakdown.

I appreciate the opportunity to provide you with this proposal. Should you have any comments or questions please do not hesitate to contact me.

Respectfully Submitted,

ING Garza, PLLC

A handwritten signature in blue ink, appearing to read 'D. Garza', is written over the company name.

David A Garza, PE, PMP, CCM  
President

